LINKWARE™ PC
CABLE TEST MANAGEMENT SOFTWARE

Cable ID	Summary	Test Limit	Length	Headroom	Date / Time
Fiber To Data Center 1	PASS	TIA-568-C Multimode	41.0 m	5.59 dB (Loss Margin)	12/22/2020 11:27 PM
Fiber To Data Center 2	PASS	TIA-568-C Multimode	41.0 m	1.72 dB (Loss Margin)	12/22/2020 11:27 PM
Fiber To Data Center 3	PASS	TIA-568-C Multimode	41.0 m	5.57 dB (Loss Margin)	12/22/2020 11:28 PM
Fiber To Data Center 4	PASS	TIA-568-C Multimode	41.0 m	2.34 dB (Loss Margin)	12/22/2020 11:28 PM

FLUKE networks

Total Length:	164.0 m
Number of Reports:	4
Number of Passing Reports:	4
Number of Failing Reports:	0
Number of Warning Reports:	0
Documentation Only:	0

LINKWARE™ PC
CABLE TEST MANAGEMENT SOFTWARE

Cable ID: Fiber To Data Center 1

Test Summary: PASS

Date / Time: 12/22/2020 11:27:43 PM
Cable Type: OM2 Multimode 50
n = 1.483500 (850 nm)
n = 1.478500 (1300 nm)
Modal Bandwidth: 500MHz-km

Loss (R->M)

PASS

Date / Time: 12/22/2020 11:27:43 PM
Test Limit: TIA-568-C Multimode
Limits Version: 1.9300
Operator: STS
DTX-1800 (1246007 v2.7400)
Module: DTX-MFM2(1244325)
Calibration Date: 03/03/2010
DTX-1800R (1246008 v2.7400)
Module: DTX-MFM2(1244302)
Calibration Date: 03/03/2010

Propagation Delay (ns)	202	
Length m	41.0	PASS
Limit 2000.0		
	850 nm	1300 nm
Result	PASS	PASS
Loss (dB)	0.95	1.07
Limit (dB)	6.74	6.66
Margin (dB)	5.79	5.59
Reference (dBm)	-23.97	-23.85

Number of Adapters: 8
Number of Splices: 2
Patch Type: OM2 Multimode 50
Patch Length1 (m): 1.0
Patch Length2 (m): 1.0
Reference Date: 12/22/2020 11:06:51 PM
2 Jumper

Compliant Network Standards:

10/100BASE-SX	1000BASE-LX	1000BASE-SX
100BASE-FX	10BASE-FL	10GBASE-LRM
10GBASE-LX4	10GBASE-SR	ATM155
ATM155SWL	ATM52	ATM622 Fiber Optic
ATM622SWL Fiber Optic	FDDI Fiber Optic	Fibre Channel 100-M5-SN-I
Fibre Channel 100-M5E-SN-I	Fibre Channel 1200-M5-SN-I	Fibre Channel 1200-M5E-SN-I
Fibre Channel 133	Fibre Channel 200-M5-SN-I	Fibre Channel 200-M5E-SN-I
Fibre Channel 266	Fibre Channel 266SWL	Fibre Channel 400-M5-SN-I
Fibre Channel 800-M5-SN-S		

Project: MOI
Floor: Seventh Floor
Patch: Fiber

MOI.flw
Rack: Cabinet 2

FLUKE networks

LINKWARE™ PC
CABLE TEST MANAGEMENT SOFTWARE

Cable ID: Fiber To Data Center 2

Test Summary: PASS

Date / Time: 12/22/2020 11:27:43 PM
Cable Type: OM2 Multimode 50

n = 1.483500 (850 nm)
n = 1.478500 (1300 nm)

Modal Bandwidth: 500MHz-km

Loss (M->R)

PASS

Date / Time: 12/22/2020 11:27:43 PM
Test Limit: TIA-568-C Multimode
Limits Version: 1.9300
Operator: STS
DTX-1800 (1246007 v2.7400)
Module: DTX-MFM2(1244325)
Calibration Date: 03/03/2010
DTX-1800R (1246008 v2.7400)
Module: DTX-MFM2(1244302)
Calibration Date: 03/03/2010

Propagation Delay (ns)	202	
Length m	41.0	PASS
Limit 2000.0		
	850 nm	1300 nm
Result	PASS	PASS
Loss (dB)	5.02	4.19
Limit (dB)	6.74	6.66
Margin (dB)	1.72	2.47
Reference (dBm)	-24.53	-23.97

Number of Adapters: 8
Number of Splices: 2
Patch Type: OM2 Multimode 50
Patch Length1 (m): 1.0
Patch Length2 (m): 1.0
Reference Date: 12/22/2020 11:06:51 PM
2 Jumper

Compliant Network Standards:

100BASE-FX	10BASE-FL	ATM155
ATM155SWL	ATM52	ATM622 Fiber Optic
FDDI Fiber Optic	Fibre Channel 133	Fibre Channel 266
Fibre Channel 266SWL		

Project: MOI
Floor: Seventh Floor
Patch: Fiber

MOI.flw
Rack: Cabinet 2

FLUKE networks

LINKWARE™ PC
CABLE TEST MANAGEMENT SOFTWARE

Cable ID: Fiber To Data Center 3

Test Summary: PASS

Date / Time: 12/22/2020 11:28:18 PM
Cable Type: OM2 Multimode 50

n = 1.483500 (850 nm)
n = 1.478500 (1300 nm)

Modal Bandwidth: 500MHz-km

Loss (R->M)

PASS

Date / Time: 12/22/2020 11:28:18 PM
Test Limit: TIA-568-C Multimode
Limits Version: 1.9300
Operator: STS
DTX-1800 (1246007 v2.7400)
Module: DTX-MFM2(1244325)
Calibration Date: 03/03/2010
DTX-1800R (1246008 v2.7400)
Module: DTX-MFM2(1244302)
Calibration Date: 03/03/2010

Propagation Delay (ns)	202	
Length m	41.0	PASS
Limit 2000.0		
	850 nm	1300 nm
Result	PASS	PASS
Loss (dB)	0.91	1.09
Limit (dB)	6.74	6.66
Margin (dB)	5.83	5.57
Reference (dBm)	-23.97	-23.85

Number of Adapters: 8
Number of Splices: 2
Patch Type: OM2 Multimode 50
Patch Length1 (m): 1.0
Patch Length2 (m): 1.0
Reference Date: 12/22/2020 11:06:51 PM
2 Jumper

Compliant Network Standards:

10/100BASE-SX	1000BASE-LX	1000BASE-SX
100BASE-FX	10BASE-FL	10GBASE-LRM
10GBASE-LX4	10GBASE-SR	ATM155
ATM155SWL	ATM52	ATM622 Fiber Optic
ATM622SWL Fiber Optic	FDDI Fiber Optic	Fibre Channel 100-M5-SN-I
Fibre Channel 100-M5E-SN-I	Fibre Channel 1200-M5-SN-I	Fibre Channel 1200-M5E-SN-I
Fibre Channel 133	Fibre Channel 200-M5-SN-I	Fibre Channel 200-M5E-SN-I
Fibre Channel 266	Fibre Channel 266SWL	Fibre Channel 400-M5-SN-I
Fibre Channel 800-M5-SN-S		

Project: MOI
Floor: Seventh Floor
Patch: Fiber

MOI.flw
Rack: Cabinet 2

FLUKE networks

LINKWARE™ PC
CABLE TEST MANAGEMENT SOFTWARE

Cable ID: Fiber To Data Center 4

Test Summary: PASS

Date / Time: 12/22/2020 11:28:18 PM
Cable Type: OM2 Multimode 50

n = 1.483500 (850 nm)
n = 1.478500 (1300 nm)

Modal Bandwidth: 500MHz-km

Loss (M->R)

PASS

Date / Time: 12/22/2020 11:28:18 PM
Test Limit: TIA-568-C Multimode
Limits Version: 1.9300
Operator: STS
DTX-1800 (1246007 v2.7400)
Module: DTX-MFM2(1244325)
Calibration Date: 03/03/2010
DTX-1800R (1246008 v2.7400)
Module: DTX-MFM2(1244302)
Calibration Date: 03/03/2010

Propagation Delay (ns)	202	
Length m	41.0	PASS
Limit 2000.0		
	850 nm	1300 nm
Result	PASS	PASS
Loss (dB)	4.40	4.03
Limit (dB)	6.74	6.66
Margin (dB)	2.34	2.63
Reference (dBm)	-24.53	-23.97

Number of Adapters: 8
Number of Splices: 2
Patch Type: OM2 Multimode 50
Patch Length1 (m): 1.0
Patch Length2 (m): 1.0
Reference Date: 12/22/2020 11:06:51 PM
2 Jumper

Compliant Network Standards:

100BASE-FX	10BASE-FL	ATM155
ATM155SWL	ATM52	ATM622 Fiber Optic
FDDI Fiber Optic	Fibre Channel 100-M5E-SN-I	Fibre Channel 133
Fibre Channel 266	Fibre Channel 266SWL	

Project: MOI
Floor: Seventh Floor
Patch: Fiber

MOI.flw
Rack: Cabinet 2

FLUKE networks